

ID	 Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Mar 27, '22	Apr 3, '22	Apr 10, '22	Apr 17, '22	Apr 24, '22	May 1, '22	May 8, '22	May 15, '22	May 22, '22	May 29, '22	Jun 5, '22	Jun 12, '22	Jun 19, '22	Jun 26, '22
1	★	EAST 36TH STREET PID 111556	23 days	Wed 6/1/22	Fri 7/1/22																
2	★	INSTALL WORK ZONE SIGNS	1 day	Wed 6/1/22	Wed 6/1/22																
3	★	CONSTRUCTION LAYOUT	1 day	Thu 6/2/22	Thu 6/2/22																
4	★	INLET PROTECTION	1 day	Mon 6/6/22	Mon 6/6/22																
5	★	GUARDRAIL REMOVAL	1 day	Mon 6/6/22	Mon 6/6/22																
6	★	PAVEMENT PLANING	2 days	Tue 6/7/22	Wed 6/8/22																
7	★	WORKZONE STRIPING	2 days	Tue 6/7/22	Wed 6/8/22																
8	★	PAVEMENT REPAIR	3 days	Wed 6/8/22	Fri 6/10/22																
9	★	INTERMEDIATE COURSE	2 days	Mon 6/13/22	Tue 6/14/22																
10	★	WORKZONE STRIPING	2 days	Mon 6/13/22	Tue 6/14/22																
11	★	CURB RAMPS	3 days	Wed 6/15/22	Fri 6/17/22																
12	★	TOPSOIL/SEED MULUCH	6 days	Wed 6/15/22	Wed 6/22/22																
13	★	8" PCC PAVEMENT	3 days	Mon 6/20/22	Wed 6/22/22																
14	★	SURFACE COURSE	3 days	Wed 6/22/22	Fri 6/24/22																
15	★	PERMENANT STRIPING	3 days	Wed 6/22/22	Fri 6/24/22																
16	★	CASTING ADJUSTMENTS	3 days	Mon 6/27/22	Wed 6/29/22																
17	★	PUNCH LIST	2 days	Thu 6/30/22	Fri 7/1/22																

Justin A. Waters

U. P.

5/4/22

Ryan Simon

5/5/2022

LOR-CR606-5.36
City of Lorain
FHWA # E200 (435)
Contract Date 3/9/22
Completion 11/30/22

Project: LORAIN-CR606-5.36 CI Date: Wed 5/4/22	Task Split Milestone	 Summary  Project Summary  Inactive Task	 Inactive Milestone  Inactive Summary  Manual Task	 Duration-only  Manual Summary Rollup  Manual Summary	 Start-only  Finish-only  External Tasks	 External Milestone  Deadline  Progress	 Manual Progress 
---	----------------------------	---	---	--	---	--	--