

  Subject	
Thursday, July 20, 2023 12:00 AM: 4 item(s)	
 T23E - OPWC36B - Fulton - e. lane - tar	
 T23D - OPWC36A - W. 23rd - s. lane - tar	
 T23D - OPWC36A - Reeves - e. lane - p/p end and W. 20th INT 70+ CY QC1P @ 1pm	
 T23E - OPWC36B - Fulton - e. lane - topsoil, remove all MOT	
Friday, July 21, 2023 12:00 AM: 3 item(s)	
 T23D - OPWC36A - W. 23rd - s. lane - backfill w/ slinger (@ Alvarado @ 8am)	
 T23D - OPWC36A - Saw Edgewood, Livingston - DAY 1/2	
 T23D - OPWC36A - Reeves - e. lane - remove forms	
Monday, July 24, 2023 12:00 AM: 3 item(s)	
 T23E - OPWC36B - Concord - e. lane - p/p aprons 30+ CY MS @ noon, connect drains	
 T23D - OPWC36A - W. 23rd - n. lane - Removal w/ 1 TRM @ 8, 2 HAS? @ 830am - DAY 1/2	
 T23D - OPWC36A - Saw Edgewood, Livingston - DAY 2/2	
Tuesday, July 25, 2023 12:00 AM: 3 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - Removal w/ 1 TRM @ 730, 2 HAS @ 8?am - DAY 2/2	
 T23D - OPWC36A - Lexington - e. lane - 250' underdrain w/ 1 HAS? @ 730, start prep boxouts	
 T23E - OPWC36B - Concord - e. lane - backfill/topsoil w/ 1 HAS @ dock @ 730 for bottom?	
Wednesday, July 26, 2023 12:00 AM: 3 item(s)	
 T23E - OPWC36B - Concord - e. lane - tar, move MOT to both islands	
 T23D - OPWC36A - W. 23rd - n. lane - Excav/stone w/ 1 TRM @ 730, 2 HAS @ 8?am	
 T23D - OPWC36A - Lexington - e. lane - p/p aprons, 2 boxouts, 1 ramp (2 loads MS @ 1pm)	
Thursday, July 27, 2023 12:00 AM: 3 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - prep 600'	
 T23D - OPWC36A - Lexington - e. lane - topsoil w/ 1 TRM @ 8am @ Alvarado, then tar, then switch MOT	
 T23E - OPWC36B - Concord - islands - remove/excav/stone w/ 1 HAS @ 730, 2 @ 8am?, demob equip to Edgewood/Shaffer e. lane	
Friday, July 28, 2023 12:00 AM: 3 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - pour 200 CY QC1P @ 730	
 T23D - OPWC36A - Reeves - e. lane - 700' underdrain w/ 1 TRM @ 730	
 T23D - OPWC36A - Lexington - w. lane - Remove/excav/stone w/ 1 HAS @ 730, 2 HAS @ 8am?	
Monday, July 31, 2023 12:00 AM: 3 item(s)	
 T23E - OPWC36B - Concord - islands - prep	
 T23D - OPWC36A - Reeves - e. lane - p/p aprons, boxouts, ramps w/ 1 load MS @ 1pm?	
 T23D - OPWC36A - Lexington - w. lane - Prep	
Tuesday, August 1, 2023 12:00 AM: 2 item(s)	
 T23D - OPWC36A - Reeves - e. lane - tar	
 T23D - OPWC36A - Lexington - w. lane - Pour 100 CY QC1P @ 730am?	
Monday, August 7, 2023 12:00 AM: 3 item(s)	
 T23D - OPWC36A - Reeves - e. lane - topsoil w/ 1 HAS? @ Alvarado @ 8am, SWITCH MOT	
 T23D - OPWC36A - W. 23rd - n. lane - 700' underdrain w/ 1 TRM @ 730?	
 T23E - OPWC36B - Concord - islands - pour 150+? QC1P @ 730am	
Tuesday, August 8, 2023 12:00 AM: 1 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - p/p boxouts (2CB, 1 MB) @ noon	
Wednesday, August 9, 2023 12:00 AM: 2 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - p/p aprons, 2 ramps (20+CY MS @ noon)	
 T23D - OPWC36A - Lexington - w. lane - 250' underdrain w/ 1 TRM @ 730?, start prep boxouts	
Thursday, August 10, 2023 12:00 AM: 2 item(s)	
 T23D - OPWC36A - W. 23rd - n. lane - tar	
 T23D - OPWC36A - Lexington - w. lane - p/p aprons, 2 boxouts, 1 ramp (2 loads MS @ 1pm)?	
Friday, August 11, 2023 12:00 AM: 2 item(s)	
 T23D - OPWC36A - Lexington - w. lane - topsoil w/ 1 TRM @ 8am @ Alvarado, then tar, remove MOT	
 T23D - OPWC36A - W. 23rd - n. lane - topsoil w/ 1 TRM @ Alvarado @ 8am, remove all MOT	
Tuesday, August 15, 2023 12:00 AM: 1 item(s)	
 T23E - OPWC36B - Concord - islands - tar, topsoil, remove all MOT	
Wednesday, August 16, 2023 12:00 AM: 2 item(s)	

 	Subject
 	T23D - OPWC36A - Lexington - w. lane, W. 23rd - n. lane - hydroseed
	T23E - OPWC36B - Concord - islands - hydroseed